

Culpeper District

Albemarle County Monthly Report December 2011

Special Issues

- Construction Significant Accomplishments (as of 11/15/11)**
 - Georgetown Road completed on November 8.
 - I-64 Eastbound Shadwell Exit completed on October 19, 2011.

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 691, Jarman's Gap Bike lanes and sidewalk improvement	Construction Underway	Construction Complete – September 2012	January 2011
Route 53 Safety Project – Shoulder Widening 0.4 Mi E. of Monticello Loop Road	Preliminary Design	Design Public Hearing – January 2012	February 2013
Route 53 Safety Project – Shoulder Widening 0.06 Mi E. of Monticello Loop Road	Preliminary Design	Design Public Hearing – January 2012	February 2013
Route 53 Safety Project – Intersection Improvements at Route 20	Preliminary Design	Design Public Hearing – January 2012	February 2013
Route 708, Dry Bridge Road Bridge Replacement over RR	Design Public Hearing	Right of Way – January 2012	May 2013
Route 53 Safety Project – Intersection Improvements at Route 729	Survey	Preliminary Design Winter 2011/12	October 2013
Route 616, Black Cat Road Bridge Replacement over RR	Survey	Preliminary Design – Winter 2012	March 2014
Route 677, Broomley Road Bridge Replacement over RR	Survey	Preliminary Design – Winter 2012	December 2014
Route 637, Dick Woods Road Bridge Replacement over Ivy Creek	Project Scoping	Survey – Fall 2011	December 2014

*Dates to be determined following evaluation of Scoping Team comments.

Albemarle County
Monthly Report Continued
 December 2011

Preliminary Engineering Continued:

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 250, Bridge replacement over Little Ivy Creek	Project Kick-off	Survey – Spring 2012	January 2018
Route 762, Rose Hill Church Lane, Unpaved Road	Project Scoping	Environmental Clearance	Spring 2012
Route 704, Fortune Lane, Unpaved Road	--	Project Scoping – Fall 2011	*
Route 672, Blufton Road, Unpaved Road	--	Project Scoping – Fall 2011	*
Route 608, Happy Creek Road, Unpaved Road	--	Project Scoping – Fall 2011	*
Brocks Mill Road, Rural Addition	--	Project Scoping – Spring 2012	*
Route 774, Bear Creek Road, Unpaved Road	--	Project Scoping –2016	*
Route 703, Pocket Lane, Unpaved Road	--	Project Scoping –2016	*

*Dates to be determined following evaluation of Scoping Team comments.

CITY OF CHARLOTTESVILLE:

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Jefferson Park Avenue Bridge Replacement	Construction Underway	Construction Complete – Summer 2012	August 2010

Construction Activities

- **Bridge Repairs (NFO) BRDG-967-040, N501**
 Scope: Bridge Repairs - District Wide (Term 2).
 Next Major Milestone: Completion of Term 2 Work.
 Contract Completion Date: February 7, 2012.
- **Plant Mix Schedule (NFO) PM7A-967-F11, P401; PM7B-967-F11, P401**
 Scope: Plant Mix Southern Culpeper District.
 Next Major Milestone: Contract completion.
 Contract Completion Date: December 1, 2011.

Albemarle County
Monthly Report Continued
December 2011

Construction Activities Continued:

- **Plant Mix Schedule PM7K-967-F11, P401**
Scope: Plant Mix - Secondary Routes in Albemarle, Greene, and Louisa Counties.
Next Major Milestone: Contract completion.
Contract Completion Date: December 1, 2011.
- **Pipe Rehabilitation (NFO) BRDG-967-045, N501; BRDG-967-062, N501**
Scope: Pipe Rehab in Culpeper, Louisa, Madison, Albemarle, Fauquier, Orange, and Rappahannock Counties.
Next Major Milestone: Contract completion.
Contract Completion Date: April 29, 2012.
- **Guardrail Repair GR07-967-096, N501**
Scope: Guardrail repairs – on call – District wide.
Next Major Milestone: Contract completion.
Contract Completion date: July 1, 2012.
- **Georgetown Road (NFO) 0656-002-254, C501**
Scope: 5' Wide Pedestrian Facility with Crossing and Resurfacing with Refuge Islands.
Next Major Milestone: Completed November 8.
Contract Completion Date: September 23, 2011.
- **McIntire Road U000-104-102, C501**
Scope: Construct New Two Lane Road, Bridge and Pedestrian Path.
Next major Milestone: Provide final design revisions to Contractor for construction.
Contract Completion: June 10, 2013.
- **I-64 Eastbound Shadwell Exit (FO) 0064-002-815, N501**
Scope: Widen Ramps and Improve Signals.
Next Major Milestone: Completed October 19, 2011.
Contract Completion Date: December 2, 2010.
- **JPA Bridge Replacement U000-104-V09, C501**
Scope: Replace Bridge and Approaches over Railroad.
Next Major Milestone: Complete Bridge.
Contract Completion Date: August 24, 2012.
- **Jarmans Gap Road (NFO) 0691-002-258, C501**
Scope: Grade, Drain, Asphalt Pavement, Planting and Utilities.
Next Major Milestone: Complete Phase Two.
Contract Completion: September 21, 2012.
- **Route 250 Bridge over Buckingham Branch Railroad (NFO) BRDG-002-797,B644**
Scope: Substructure repair and superstructure replacement.
Next major milestone: Begin Work.
Contract Completion Date: August 17, 2012.

Albemarle County
Monthly Report Continued
December 2011

Construction Activities—continued

- Bridge Deck Repair and Polymer Overlay (NFO) 0029-002-044, N501, N502
Scope: Patch decks and epoxy overlay on the Route 29 Bypass over Route 29.
Next Major Milestone: Resume Work in the Spring after the Winter Shutdown.
Contract Completion Date: August 20, 2011.

 - **Latex Modified Schedule (NFO) LM7A-967-F11, P401**
Scope: Latex Modified on various routes in Albemarle, Greene, Louisa, Madison and Orange Counties.
Next Major Milestone: Complete Punchlist.
Contract Completion Date: October 1, 2011.
-

Traffic Engineering Studies

Completed

- **Route 601 (Garth Rd) from Route 654 (Barracks Rd) to Route 601 (Free Union Rd)** – Review of roadway to determine potential for installation of “Share the Road” signs complete; sign installation pending.

- **Route 614 from Route 601 (Free Union Rd) to Route 810 (Browns Gap Rd)** – Review of roadway to determine potential for installation of “Share the Road” signs complete; sign installation pending.

- **Route 676 (Owensville Rd) from Route 676 (Tilman Rd) to Route 614 (Garth Rd)** – Review of roadway to determine potential for installation of “Share the Road” signs complete; sign installation pending.

- **Route 678 (Owensville Rd) from Route 250 (Ivy Rd) to Route 676 (Tilman Rd)** – Review of roadway to determine potential for installation of “Share the Road” signs complete; sign installation pending.

- **Route 601 (Garth Rd) at Route 658 (Barracks Farm Rd)** – Intersection safety review study complete. Sign installation pending.

- **Routes 1670 (Ashwood Blvd), 1675 (Kendalwood), 1723 (Crosstimbers), 1737 (Watercrest) & 1720 (Timberwood Pkwy)** – Crosswalk study at multiple locations; subject of citizen request. Awaiting installation.

- **Route 29 from Route 1575 (Austin Dr) to Route 763 (Dickerson Dr)** – Sign evaluation complete; awaiting installation.

- **Route 706, Dudley Mtn Road from Route 631 (Old Lynchburg Rd) to Route 708 (Red Hill Rd)** – Speed study complete- a 35mph speed zone. Sign installation pending.

Albemarle County
Monthly Report Continued
December 2011

Traffic Engineering Studies—continued

- **Route 866 (Greenbriar Dr) at Route 1427 (Hillsdale Dr)** – Multi-way stop study. Multi-way stop not recommended.
- **Route 631(E Rio Road) at Route 768 (Penn Park Rd.)** – Study to review the addition of pedestrian phasing to the traffic control signal at the intersection. Pedestrian phasing not recommended due to lack of pedestrian facilities. Study recommends a pavement marking adjustment for the through movement at the signal. Pavement marking installation pending.
- **Route 643(Proffit Rd.) and Route 649(Polo Grounds Road)** Intersection safety review complete. Awaiting sign installation.

Under Review

- **Route 643 (Rio Mills Road) from Route 743 (Earlysville Road) to Route 29 (Seminole Trail)** Speed study. - In Progress.
- **Route 250 near Boars Head Inn** Guardrail review. - In Progress.
- **Route 606 and Towncenter Drive** Sight distance review. - In Progress.
- **Route 250 & I-64 Crozet Ramps** Safety review. - In Progress.
- **Route 641 from Route 29 to Route 644** Centerline striping review. - In Progress.
- **Route 1438 (Hilton Heights) and Route 29** U-turn safety review. - In Progress

Maintenance Activities

- Ongoing routine maintenance activities.
- Completing mowing operations.
- Preparing for winter weather