



**Culpeper District**  
**Albemarle County Monthly Report**  
**February 2014**

<b>Preliminary Engineering</b>			
<b>PROJECT</b>	<b>LAST MILESTONE</b>	<b>NEXT MILESTONE</b>	<b>AD DATE</b>
Route 53 Safety Project – Intersection Improvements at Route 729	Right of Way	Advertisement	TBD
Route 616, Black Cat Road Bridge Replacement over RR	Design Public Hearing	Right of Way – November 2013	March 2014
Route 677, Broomley Road Bridge Replacement over RR	Design Public Hearing	Right of Way – September 2013	December 2014
Route 637, Dick Woods Road Bridge Replacement over Ivy Creek	Design Public Hearing	Right of Way – September 2013	December 2014
Route 29 Widening, Ashwood to Hollymeade Town Center	Preliminary Design	Public Hearing	December 2015
Route 250, Bridge replacement over Little Ivy Creek	Preliminary Design	Public Hearing	January 2018
Route 774, Bear Creek Road, Unpaved Road	--	Project Scoping – 2016	November 2019
Route 703, Pocket Lane, Unpaved Road	--	Project Scoping – 2016	November 2019
Route 643 – Reconstruction	--	Project Scoping – 2015	--
Route 606 – Dickerson Rd. over North Fork of Rivanna River	--	Project Scoping	January 2020
Route 29—Adaptive Signal System	--	TBD	TBD

**CITY OF CHARLOTTESVILLE:**

<b>PROJECT</b>	<b>LAST MILESTONE</b>	<b>NEXT MILESTONE</b>	<b>AD DATE</b>
Best Buy Ramp	Design Public Hearing	Right of Way	November 2014

## Construction Activities

- **Route 29 Bypass (FO)0029-002-844**  
Scope: Design and construction 6.2 miles of highway between Route 250 to north of South Fork of the Rivanna River.  
Next major milestone: Obtain approval to publish the EA  
Contract Completion Date: **September 16, 2016**  
Only activities authorized being performed to include IMR/Traffic Studies for northern and southern termini. Additional NTP 1 activities have been authorized including limited non-destructive geotechnical services in support of the EA Re-evaluation, surveying activities in support of the EA Re-evaluation, and stream and wetland delineations. FHWA communicated on October 7, 2013 that the Department will have to address Section 4(f) with regards to the Sammons Homestead. Additional NTP 2 activities such as Final design, RW & CN activities can be initiated after the Section 4(f). Citizen Information Meeting occurred on May 23, 2013. Public Hearings to be scheduled at a later date. EA was submitted to FHWA December 2, 2013.
- **McIntire Interchange 0250-104-103, PE101**  
Scope: Construct Interchange at McIntire Road and Rte 250  
Next Major Milestone: Completion of Phase 1B  
Phase 1B traffic configuration remains in use while work on extension of McIntire Road, Ramp 4 and Ramp 1 consisting of earthwork, stone and asphalt placement is being pursued for the upcoming Phase 2A shift. Traffic has been shifted on McIntire Road to perform widening work in the vicinity of Ramp 3 necessary for implementation of the Phase 2A configuration. Contractor is forming, installing rebar and placing concrete for cast-in-place wingwalls at the outlet end of the D603 culvert. Access Road to the C.A.R.S. facility is underway, with sanitary sewer installations, subbase and asphalt placement and installation of a new traffic signal being performed. Drainage work is ongoing, with pipe and drainage structures along Ramp 5 recently installed. Dominion Power utility relocations are now complete.  
Contract Completion date: **July 2, 2015.**  
Project Construction started on March 4, 2013.
- **Guardrail Repair GR07-967-096, N501**  
Scope: Guardrail repairs – on call – District wide.  
Next Major Milestone: Contract Renewal – 3<sup>rd</sup> term  
Contract Completion date: **July 1, 2014.**
- **Ballards Mill Road 0671-002-6059 Delayed until June 2014**  
Scope: Superstructure replacement, State Forces.  
Next Major Milestone: Road Closure, November 4<sup>th</sup>.  
Proposed Completion: November 29, 2013
- **Route 708 Dry Bridge Road (NFO)0708-002-283, C501, B659**  
Scope: Replace bridge; reconstruct approaches, drainage and incidentals  
Next Major Milestone: Construct grading, drainage, utilities and new bridge  
Contract Completion: 12-Sep-14

- **I-64 Box Culvert Repair (NFO)BRDG-967-083, N501**  
 Scope: I-64 at Ivy Creek Box Culvert Repair, Albemarle County  
 Next Major Milestone: Project Completion  
 Contract Completion: 20-Dec-13

## Traffic Engineering Studies

### Completed

- **Route 20, Stony Point Road @ Route 250, Richmond Road:**  
 Intersection pavement marking review; Study completed; Pavement marking installation pending.  
 VDOT Study Number - 003-0250-20130301-006
- **Route 689, Burch's Creek Road:**  
 Signing review; Study completed; Sign installation pending;  
 VDOT Study Number – 003-0689-20130910-010
- **Route 614, Garth Road:**  
 Signing review; Study completed; Sign installation pending;  
 VDOT Study Number – 003-0614-20130910-010
- **Route 250 Rockfish Gap Turnpike @ Route 689 Burch's Creek Road:**  
 Safety study; Study completed; Sign relocation pending;  
 VDOT Study Number-- 003-0250-20131008-007
- **Route 250, Richmond Road @ Route 22, Louisa Road:**  
 Pavement marking review; Study completed; Pavement marking installation pending.  
 VDOT Study Number – 003-0250-20130923-006
- **Route 606, Dickerson Road @ Route 29, Seminole Trail:**  
 Safety review; Study completed; Pavement marking installation and brush removal pending.  
 VDOT Study Number- 003-0606-20130819-007
- **Route 810, White Hall Road @ Route 614, Garth Road:**  
 Safety Study; Study complete; Sign installation pending  
 VDOT Study Number-- 003-0810-20131016-007

### Under Review

- **Route 631, Old Lynchburg Road:**  
 Safety Study; pending;  
 VDOT Study Number—003-0631-20131008-007
- **Route 250 @ Town and Country Lane:**  
 Signal warrant study; pending  
 VDOT Study Number—003-0250-20131106-009
- **Route 866, Greenbrier Drive:**  
 Speed study; pending  
 VDOT Study Number—003-0866-20131204-011
- **Pratt Road and Alderman Road:**  
 Safety review; pending  
 VDOT Study Number—003-0302-20131216-007
- **Route 250 @ Glenmore**  
 Speed study; pending  
 VDOT Study Number—003-0250-20131217-011
- **Route 22 @ Route 740**  
 Safety review; pending  
 VDOT Study Number—003-022-20140113-007

- **Route 250 @ Birdwood**  
Signal Warrant study; pending  
VDOT Study Number—003-0250-20140113-009
- **Route 677, Bloomfield Road**  
Speed study; pending  
VDOT Study Number—003-0677-20140113-011
- **Route 1452, Westfield Court**  
Signing Review; pending  
VDOT Study Number—003-1452-20140113-010

## **Maintenance Activities**

**VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.**

- **Machining of non-hard surface roads has been completed on 28 secondary routes**
- **Patching was performed on 5 primary routes and 15 secondary routes**
- **Trimmed trees along 1 primary route and 6 secondary routes**
- **Debris removed along 2 primary routes and 10 secondary routes**
- **Culverts and ditches were cleaned on 3 primary routes and 7 secondary routes**
- **All areas prepared equipment and responded to 6 winter weather events**