



Crozet Meadows Sitework

Scope:

•Grading and utilities for 13 housing structures, coordinated with Piedmont Housing Alliance

Status: ON TIME: Y / ON BUDGET: Y

• checking lawn establishment

Schedule Milestones:

•11/1/10 – final payment

Design Firm: Brian Smith

Contractor: Linco (Critzler)



Appropriated Budget:	\$800,000
Future Budget:	\$0
Design Budget:	\$50,000
Construction Budget:	\$753,775
Contingency:	\$0
Encumbered:	\$18,000
Paid to Date:	\$735,775
	<hr/> <hr/>
	In Budget