

Belvedere Boulevard Bond Project - Phase 2

Weekly Update No. 1: July 20 – July 27

Work Completed

The following items have been completed:

- S.L. Williamson (Street Contract) has mobilized and work to commence Monday July 22nd
- A webpage for the project has been created at the link below. This page is “under construction” but it will soon contain project information and updates.
<http://www.albemarle.org/department.asp?department=cdd&relpage=15614>

One-Week Look Ahead

Work on the following items is anticipated during this week:

Butler Drive and Loring Run

- Demolition and replacement of cracked or broken concrete curbs
- Milling (grinding off) the surface of the asphalt pavement
- Spot demolition and patching of the asphalt pavement
- Construction of the pavement cross-drains and under-drains
- Sidewalk construction
- Pavement overlay may occur at the end of the week depending on progress made

Farrow Drive (East)

- Milling (grinding off) the surface of the asphalt pavement may occur if the street areas are not occupied by parked vehicle