

Belvedere Boulevard Bond Project - Phase 2

Weekly Update No. 5: August 17 – August 23

Work Completed

The following items have been completed:

Loring Run, Butler Street, and Farrow Drive (East)

- Contractor has milled, spot demolished and patched the base asphalt.
- Cracked or broken concrete curbs have been demolished and replaced.
- New sidewalk has been constructed (except for 2 gaps temporarily left open to prevent damage by other construction activity – these gaps will be filled-in later).

One-Week Look Ahead

Work on the following items is anticipated during this week:

Butler Street

- Complete construction of the pavement cross-drains/under-drains and patch the pavement

Farrow Drive (East)

- Complete construction of the pavement cross-drains/under-drains and patch pavement
- Remove/replace curb at corner of Farrow-Butler to correct the drainage issue
- Install guardrail adjacent to the storm water management basin

Cole Street (East)

- Remove choker

Farrow Drive (West), Cole Street (West) and Addison Drive

- Complete curb and sidewalk repairs
- Milling/spot demolition and replacement of base asphalt

Tyree (East & West)

- Complete curb and sidewalk repairs

Project Webpage

You can also check for project information and updates on the project webpage.

www.albemarle.org/belvedere