

# Belvedere Boulevard Bond Project - Phase 2

## Weekly Update No. 3: August 3 – August 9

---

### Work Completed

The following items have been completed:

#### Loring Run, Butler Street, and Farrow Drive (East)

- Contractor has milled, spot demolished and patched the base asphalt.

#### Loring Run and Butler Drive

- Cracked or broken concrete curbs have been demolished and replaced.
- Sidewalk has been repaired and new sidewalk constructed (except for 2 gaps temporarily left open to prevent damage by other construction activity – these gaps will be filled-in later).

### One-Week Look Ahead

Work on the following items is anticipated during this week:

#### Butler Street

- Continue construction of the pavement cross-drains and under-drains

#### Farrow Drive (East)

- Continue demolition/replacement of cracked or broken concrete curbs; sidewalk repair and construction
- Continue construction of the pavement cross-drains and under-drains
- Construct the “Splitter Island” at the approach to the round-about

#### Farrow Drive (West), Cole Street (West) and Addison Drive

- Milling/spot demolition and replacement of base asphalt; sidewalk repair and construction

#### Tyree (East & West) and Colbert (East & West)

- Demolition/replacement of cracked or broken concrete curbs

### Project Webpage

You can also check for project information and updates on the project webpage.

[www.albemarle.org/belvedere](http://www.albemarle.org/belvedere)