

Belvedere Boulevard Bond Project - Phase 2

Weekly Update No. 6: August 26th - August 30th

Work Completed

The following items have been completed:

Loring Run, Butler Street, and Farrow Drive (East)

- Contractor has milled, spot demolished and patched the base asphalt.
- Cracked or broken concrete curbs have been demolished and replaced.
- New sidewalk has been constructed (except for 2 gaps temporarily left open to prevent damage by other construction activity – these gaps will be filled-in later).
- Under-drains and cross drains have been installed

One-Week Look Ahead

Work on the following items is anticipated during this week:

Butler Street

- Complete pavement patching from the installation of the cross drains

Farrow Drive (East)

- Complete pavement patching from the installation of the cross drains
- Remove/replace curb at corner of Farrow-Butler to correct the drainage issue
- Install guardrail (Monday or Tuesday) adjacent to the storm water management basin
- Continue work on the Alley entrances
- Install splitter island

Cole Street (East)

- Remove choker

Farrow Drive (West), Cole Street (West) and Addison Drive

- Complete pavement repairs and patching from the installation of the cross drains

Belvedere Boulevard (northern end of the Village Green to northern edge of the Roundabout)

- Complete installation of under drains around the inside curb of the Village Green
- Begin curb and drainage repairs

Project Webpage

You can also check for project information and updates on the project webpage.

www.albemarle.org/belvedere