

Belvedere Boulevard Bond Project - Phase 2

Weekly Update No. 7: August 31st - September 6th

Work Completed

The following items have been completed:

Loring Run, Butler Street, Tyree (East), Cole (East), Farrow Drive (East) and Colbert (East)

- Cracked or broken concrete curbs have been demolished and replaced.
- New sidewalk has been constructed (except for 2 gaps temporarily left open to prevent damage by other construction activity – these gaps will be filled-in later).
- Under-drains / cross drains have been installed and pavement patched

Loring Run, Butler Street, Cole (West), and Farrow Drive (East)

- Contractor has milled, spot demolished and patched the base asphalt.

Farrow Drive (East)

- Guardrail installed adjacent to the storm water management basin

One-Week Look Ahead

Work on the following items is anticipated during this week:

Belvedere Blvd (northern end of the Village Green thru the Roundabout)

- Complete the under-drains/ cross drains installation and pavement patching
- Complete curb repair and sidewalk around the Village Green
- Start the curb and sidewalk repairs from the Village Green to the Roundabout

Farrow Drive (East)

- Remove/replace curb at corner of Farrow-Butler to correct the drainage issue
- Start installation of splitter island

Cole Street (East)

- Start choker removal

Tyree (West), Cole (West), Farrow Drive (West), Addison Drive and Colbert St (West)

- Complete curb and sidewalk repairs
- Start installation of splitter island on Farrow (West)
- Complete pavement patching on Tyree , Farrow (West) and Addison

Project Webpage

You can also check for project information and updates on the project webpage.

www.albemarle.org/belvedere