

**CHARLOTTESVILLE RESIDENCY MONTHLY REPORT
DECEMBER 2005**

CONSTRUCTION

Active Construction Projects

Route 53 (Buck Island Creek bridge replacement project) 0053-002-101, C501, B601

Original completion date: 11/1/2005 Award amount: \$1,644,187
Estimated completion date: 11/14/2005 Est. completion amount: \$1,645,387.35

- All bridge construction completed. Traffic is running on new bridge. Grade work, seeding and guardrail work remains.

BP-7A-05 (District wide bridge painting project)

Original completion date: 10/31/2005 Award amount: \$1,556,670
Estimated completion date: 3/1/2006 Est. completion amount: \$1,556,670

- Not working at present.

PM-7B-05 (Asphalt pavement overlay)

Original completion date: 12/1/2005 Award amount: \$3,699,919.31
Estimated completion date: 12/1/2005 Est. completion amount: \$4,023,000.28

- All work is complete.

PM-7I-05

Original completion date: 6/1/06 Award amount: \$2,944,001.95
Estimated completion date: 6/1/06 Est. completion amount: \$3,288,649.45

- Work has been postponed until weather permits.

PRELIMINARY ENGINEERING

Albemarle County

- **Route 22 / 250 Intersection Improvements, 0022-002-104, C501**
On schedule for spring 2008 Construction with design in progress.
- **Route 631 McIntire Road, 0631-002-128, C502, B612, B657**
On schedule for a June 2008 Ad Date with ROW acquisition scheduled to begin in summer of 2006.
- **Route 691 Jarmans Gap Road, 0691-002-158, C501**
The Public Hearing is rescheduled for spring 2006. Hydraulic review of design is in process.
- **Route 656 Georgetown Road, 0656-002-254, C501**
Central Office Location & Design conducted a field review the end of September 2005. The scoping for the project was held on October 26, 2005.
- **Route 606 Dickerson Road, 0606-002-P75, N501**
This project scoping meeting was held on September 29, 2005. The project will require the replacement of two bridges and a significant amount of rock removal to complete. The estimate for the entire project is currently revised and the project split into segments for construction.
- **Route 643 Rio Mills Road, 0643-002-P76, N501**
This project has been moved forward on the plan. The Scoping for the project was held on September 29, 2005. ROW is in the acquisition process.
- **Route 640 Gilbert Station Road, 0640-002-P78, N501**
Phase 2 from Doctors Crossing, Route 784, to Ashley Road, Route 1094, completed first week in November.

Greene County

- **Route 627 Bacon Hollow Road, 0627-039-195, C501**
Project is on schedule for December 2006 Ad Date.

PLANNING, PERMITS AND LAND DEVELOPMENT

Land Development Items	Total This Month	Total This Fiscal Year
Special Use Permits and Rezoning Application Review	5	25
Site Plan Reviews for new Subdivisions	27	65
New Entrance Plan Reviews	6	45
Total Permits Processed	74	354
Utility Permits Processed	15	94
Inspection of new Subdivision Street conducted	10	57
Inspection of new entrance conducted	97	486
Miles of Street Accepted in the State System	.53	3.39

TRAFFIC ENGINEERING

Albemarle - Complete

RTE	LOCATION	ITEMS REQUESTED	ACTION TAKEN
6	Scottsville	Request realignment of center striping	Not recommending
20	Piedmont House	Request for signs & pvmt markings	Trimming recommended
250	Rt 677 to 1640	Request to eliminate passing zone	Not recommending
614	Sugar Hollow Road	Request to add speed limit signs	Installed 12/13/05

Albemarle - Under review

RTE	LOCATION	ITEMS REQUESTED	ACTION TAKEN
29	Boulder Road	Request to add strobe light to signals	Under review
601	Georgetown & 676	Request for traffic count on Old Garth Rd	Under review
631	Putt Putt	Request for traffic signal	Under review
640	Rt 784 to 641	Reduce speed & post this section	Under review
29	Int Rt 631	Request clarification on U Turn	Under review
53	Above int Rt 20	Request no parking signs	Under review
250	West of Rt 678	Request to relocate sign	Under review
610	Fr 609 to 33	Request centerline	Under review
622	Fr 795 to 618	Request speed reduction	Under review
717	Fr 6 to 717	Request lower speed limit & post	Under review
732	Fr 53 to 729	Request lower speed limit	Under review
654	Barracks Rd ramps	Request crosswalk at ramps	Under review
654	At Colonnades	Request for pedestrian crossing	Under review
665	Buck Mountain Rd	Request lower speed limit near church	Under review
1116	Riverbend & 250	Request cross walk & light	Under review
1140	Riverbend & S Pantops	Request cross walk & light	Under review
1411	Inglewood & Solomon	Request speed study/traffic count	Under review

Greene - Complete

RTE	LOCATION	ITEMS REQUESTED	ACTION TAKEN
-----	----------	-----------------	--------------

Greene - Under review

None

MAINTENANCE WORK COMPLETED

Albemarle County

- Crews responded to three different emergency snow events and flooding conditions.
- Patching operations on I-64 and Route 250
- Shoulder repair on Rt. 634 and 614.
- Guardrail repairs on Route 260, I-64 and Rt. 29.
- Cleared pipes due to high water on Rts. 713, 704, and 712.
- Replaced deteriorated deck timbers and damaged floor bolts on Route 670.
- Brush cutting on Rts. 20, 6, 29, 631 and 712.

Greene County

- Crews stayed busy responding to snow and flooding emergency operations.
- Graded and added stone on Rts. 601, 628, 642, 637, and 667.
- Crews machined various secondary routes.

PLANNED MAINTENANCE WORK – JANUARY 06

- Bridge structure repairs on Route 634 in Greene County.
- Patch potholes on Route 604, 810, and 29 in Greene County.
- Fabricate steel for Route 674 bridge replacement in Albemarle County.
- Pipe repairs on Route 637, Albemarle County.
- Litter pickup county wide.

MAINTENANCE BUDGET

