



**CHARLOTTESVILLE RESIDENCY MONTHLY REPORT**  
**JANUARY 7, 2009**  
**MONTHLY MEETING**

**ALBEMARLE COUNTY BOS ACTION ITEMS**

**Ken Boyd**

- Safety Implementations on Route 29 at Forest Lakes - Work to install the controller actuated beacons began December 16, 2008. Construction time is expected to be six weeks total.
- Signal Installation at Route 29/Burnley Station Road - Construction remains ongoing. Work has been slowed due to weather. Activation of the signal is expected the week of January 5, 2009.

**Dennis Rooker**

- Illegal Signs on Right-of-Way - The agreement to allow the County to police illegal signs is in the Central Office for approval. Discussions regarding a communication plan have been ongoing between VDOT and County Staff.
- Turn Lane on Route 29 at Post Office - The idea to further extend the turn lane is under review. Significant modifications to drainage structures connecting to the curb would be required. An estimate will be developed to determine the feasibility of further work.
- Woodlands Road/ Reas Ford Road Intersection - At the time of this report a meeting was scheduled with the adjacent property owner at this intersection on December 29, 2008.

**Lindsay Dorrier**

- Green Mountain Road (Route 722) - Contact has been made with Mr. Scott Ward to identify the location of his accident on this road. VDOT will work to address the problem ditch and curve during construction of the rural rustic project.

**Ann Mallek**

- Crozet Curbing Issues - Concrete work to address the high curbing at the intersection of the Route 240 and The Square Road has been completed.

**Sally Thomas**

- Dry Bridge (Route 708) - The railroad has supplied information that will allow VDOT to perform a capacity analysis to determine what weight limit is appropriate based on the scope of repairs they have performed. These results are pending as of this report.

**PRELIMINARY ENGINEERING**

**Albemarle County**

- **Route 631 Meadow Creek Parkway, 0631-002-128, C502, B612, B657**  
A contract was awarded to Faulconer Construction Company, Inc. on December 18, 2008 by the Commonwealth Transportation Board for \$11.8 million. Work is expected to begin in February, 2009.
- **Route 691 Jarmans Gap Road, 0691-002-158, C501**  
The utility field inspection has been completed for this project.
- **Route 743 Advance Mills Bridge, 0743-002-282 P101, R201, C501, B658 (Permanent Replacement Project)** A tentative advertisement date of January 13, 2009 has been established for this project.

**CONSTRUCTION**

*Active Construction Projects*

(NFO) PM07-002-351, N501 I-64 Pavement Overlay and Guardrail Upgrades

- Paving is complete except under guardrail area.
- Guardrail installation is currently scheduled to commence the week beginning December 1.

BRDG-002-796, B672 Rte. 665 Bridge over Buck Mountain Creek superstructure replacement

- Bridge was reopened to traffic with concrete barrier in place on November 18.
- Contractor will be placing concrete bridge rail outside of barriers during the next two weeks.
- Asphalt paving possible this year depending on weather.

0627-039-195, M501 Grade, drainage and asphalt pavement improvements

- Clearing within project limits has been completed with erosion and siltation controls in place.
- Contractor's next planned activity is to drill and blast rock excavation.

**RURAL RUSTIC ROAD UPDATE**

<b>ROUTE</b>	<b>ANTICIPATED START DATE</b>
Route 765/668 (Walnut Level Road)	Placement of base stone will be done during the winter as weather allows.
Route 722 (Green Mountain Road)	Work suitable to winter months will be done on this project as weather allows.

**PLANNING, PERMITS AND LAND DEVELOPMENT**

<b>Land Development Items</b>	<b>Total This Month</b>	<b>Total This Fiscal Year</b>
Special Use Permits and Rezoning Application Review	2	27
Site Plan Reviews for new Subdivisions	2	40
New Entrance Plan Reviews	15	19
Total Permits Processed	50	269
Inspection of new Subdivision Street conducted	10	95
Inspection of new entrance conducted	96	502
Miles of Street Accepted in the State System	.60	1.77

**TRAFFIC ENGINEERING**

<b>Completed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Martin Kings Rd (Rt 618)	Rt 53 to 620	Speed study	45 mph speed limit signs have been installed
Seminole Trail (Rt 29)	Hollymead to Proffitt	Pavement marking review; request lane shift	Lane shift modifications are complete
Crozet Avenue (Rt 240)	Crozet Square	Review curbing at intersection	Field modifications have been completed
Buck Island Rd (Rt 729)	Rt 53 to 618	Speed study	45 mph speed limit signs have been installed
<b>Being reviewed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Richmond Rd (Rt 250)	Pantops	Two way left turn lane (Safety, access and pavement marking review)	Field modifications being drafted
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Design modifications complete. Developing logistics for installation.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Design modifications complete. Developing logistics for installation.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Design modifications complete. Developing logistics for installation.
Rio Road (Rt 631)	Northfields Rd. intersection	Traffic signal timing	Under review
Scottsville Rd (Rt 20)	I-64 to Scottsville	Corridor safety study	Field review underway
Owensville Rd (Rt 676)	Rt 614 to Rt 250	Safety review	Field review underway
Greentree Park Rd (Rt 1490)	Greentree Park Rd cul-de-sac	Parking review	Field review underway
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Recommendations under review
Rio Road (Rt 631)	Intersection of Rio Rd and Dunlora Dr	Review lane markings	Field review underway
Patterson Mill Ln (Rt 824)	Rt 250 to 688	Safety review	Field review underway

### **MAINTENANCE WORK COMPLETED**

- Patching operations completed on Routes 250, F177, 658 (Barracks Farm), 691 (Rose hill), 692 (Plank), 696 (Scotts), 825 (Yancey Mill), 1515 (Airport Acres), 1630 (Langford)
- Graded and replaced stone on Routes 606 (Dickerson), 612 (Hammocks Gap), 613 (Gianinni), 617 (Rockfish River), 630 (Green Creek), 633 (Cove Garden/Heards Mtn), 639 (Harrington), 640 (Burnley Station), 643 (Rio Mills), 645 (Wildon Grove), 662 (Bleakhouse), 671 (Wesley Chapel/Ballards Mill), 682 (Gillums Ridge), 685 (Bunker Hill), 687 (Shiffletts Mill), 694 (Miller Lake), 695 (Crown Orchard), 704 (Fortune), 712 (North Garden/ Coles Rolling), 713 (Glen Dower), 717 (Secretarys Sand), 722 (Old Green Mtn), 723 (Sharon), 731 (Keswick), 735 (Mt Alto), 746 (Fosters Branch), 760 (Red Hill School), 761 (Briery Creek), 782 (Stribling), 795 (Blenhiem)
- Mowing on Routes 388, 609 (Wesley Chapel), 614 (Sugar Hollow), 632 (Faber), 635 (Miller School), 642 (Red Hill Depot), 656 (Georgetown), 658 (Barracks Farm), 673 (Decca), 676 (Tilman), 677 (Old Ballard), 691 (Jarmans Gap), 692 (Plank), 697 (Sutherland), 699 (Boaz), 718 (Murrays), 720 (Harris Creek), 742 (Avon St Extd), 754 (Loving), 767 (Rabbit Valley), 774 (Bear Creek), 775 (Rabbit Valley Ln), 804 (Thackers Ln), 805 (Henderson), 810 (Whitehall), 1135 (Willow Lake), 1137 (Brookhill), 1150 (Southern Pkwy), 1167 (Stoney Creek), 1392 (Roslyn Ridge), 1800 (Marshall), 1802 (Lenora), 1803 (David)
- Cleared pipes and ditch work on Routes 29, 250, 600 (Stony Point Pass), 601 (Old Ivy), 631 (Old Lynchburg), 635 (Miller School), 640 (Turkey Sag), 660 (Earlsville Forest), 664 (Markwood), 668 (Fox Mtn), 677 (Bloomfield), 684 (Patterson Mill), 736 (White Mtn), 810 (White Hall), 854 (Carrsbrook), 1446 (Wild Flower)
- Tree cleanup on Routes 22, 250, 600 (Watts Passage), 601 (Free Union), 622 (Albevanna Spring), 631 (Old Lynchburg), 637 (Dickswood), 643 (Polo Grounds), 649 (Proffit), 662 (Bleakhouse), 680 (Browns Gap), 692 (Plank), 712 (Plank), 776 (Buck Mtn), 787 (Gillums Ridge), 795 (Hardware), 797 (Hillsboro), 824 (Patterson mill)
- Trash pickup to include adopt-a highway pickups on Routes on 600 (Watts Passage)
- Deer removal performed across Albemarle County by state forces and contractor.
- Traffic control for UVA football games.
- Bridge work performed on Routes 614 (Sugar Hollow), 692 (Plank) and 810 (Dyke).
- Rural Rustic Road work on Route 668 (Walnut Level) and 765 (Walnut Level).

### **PLANNED MAINTENANCE WORK – JANUARY 2009**

- Maintenance activities are continuing on various routes. They include:
  - Pavement patching
  - Ditching operations
  - Machining and adding stone to gravel roads
  - Pipe rehabilitation and replacement
  - Cleaning drop inlets and storm drains
  - Tree trimming and removal
  - Guardrail mowing

## MAINTENANCE BUDGET

