



CHARLOTTESVILLE RESIDENCY MONTHLY REPORT
JULY 1, 2009
MONTHLY MEETING

ALBEMARLE COUNTY BOS ACTION ITEMS

David Slutzky

- Hillsdale Safety Project – VDOT’s Civil Rights and Construction division have completed their review of the bidder’s documentation and have recommended award. With this, the project has been submitted for award authorization by Commissioner Ekern and the FHWA.
- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Rio and Berkmar Roads will begin in July. These signals will incorporate the “countdown” technology to provide users with awareness of allowable crossing time during the phase.

Ken Boyd

- Turn Lanes on Route 29 @ Boulders Road – Construction of dual left turn lanes southbound at the NGIC has been ongoing as a proffered project by the developer. Work remaining includes final slope stabilization, pavement markings, and guardrail. This is expected to be completed in early July. The developer plans further work at this location to install turning lanes for the proposed Briarwood development but a construction schedule has not been established.

Dennis Rooker

- Four-Way Stop at Woodlands and Reas Ford Road (Routes 676/660) – Implementation plans are under way for this change in traffic pattern. Advance notification using message boards is scheduled to begin the week of June 29th. Installation of signs and pavement markings is expected the week of July 6th.
- Drainage Repairs on Route 601, Old Garth Road – Plans are underway to replace two (2) cross pipes on this roadway. The first, located approximately 0.5 miles south of Route 654 will occur during the month of July. It will be necessary to close the road to through traffic during this time, which is expected to be no more than three (3) days. Environmental clearance is being sought to replace another structure located approximately 0.75 mile south of Route 654.
- Potholes on Route 656, Georgetown Road – Crews patches potholes on this route Monday, June 8th.
- Broomley Road Bridge – Buckingham Branch Railroad has indicated they expect repairs to the deck of this structure to be performed in August, 2009.
- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Hydraulic and Commonwealth Roads along with upgrades at Hydraulic and Georgetown Roads will begin in July. These signals will incorporate the “countdown” technology to provide users with awareness of allowable crossing time during the phase.

Ann Mallek

- Rural Rustic on Route 668/765, Walnut Level Road – Application of the tar and gravel surface for this project is ongoing. Completion is expected the week of June 22nd. Traffic calming devices will be installed at a later date when the new surface has cured.
- Drainage Improvements on Route 672, Blufton Road – Routine maintenance items such as pipe cleaning, ditching, and machining the roadway surface is complete. VDOT has obtained a right-of-entry to install the additional pipe. Installation is expected the week of June 29th.
- Drainage Issue on Route 789, Buck Road – A letter with a request for a right-of-entry has been sent to the landowner whose permission is needed to make drainage repairs.

Sally Thomas

- Signal Upgrades on Route 29 @ Farmington – Work on upgrades to this system including installation of mast arm supports is expected to begin the week of June 22nd. Work is expected to be completed in 4-6 weeks.
- Sight Distance Issues on Route 29 South – At the time of this report, it was expected that crews would complete efforts to address sight distance issues at four (4) crossovers between Route 711 (Burton Road) and Route 710 (Taylor's Gap Road).
- Route 856, Burton Lane – Routine Maintenance was completed on this route on June 16th.

Lindsay Dorrier

- Rural Rustic on Route 722, Old Green Mountain Road – Application of the tar and gravel surface for this project is expected to begin the week of June 29th.
- Hatton Ferry – An update will be provided at the Board meeting on the status of the Board's request for VDOT to continue operations using County funds.

PRELIMINARY ENGINEERING

Albemarle County

- **Route 656, Georgetown Road, 0656-002-254, C501**
The public hearing package is in VDOT's Central Office for review. The current project schedule calls for approval of this stage by the end of July.
- **Route 691, Jarmans Gap Road, 0691-002-258 P101, R201, C501**
Authorization for Right-of-Way acquisition has been received. This phase, including utility relocations is expected to take approximately 18 months to complete. Letters to property owners notifying them of pending appraisals are expected to be mailed in early July.

CONSTRUCTION

Active Construction Projects

0631-002-128, C502, B612, B613, B657 Grade, Drain, Asphalt, Utilities, Signals, Landscaping and Bridges

- Placing fill material over box culvert.
- Continue forming and placing concrete for substructure of proposed bridge over Meadow Creek.
- Continue storm drain.
- Continue water line.
- Continue gas line.

0743-002-282, B658 Bridge and Approaches over North Fork of the Rivanna River

- Installing cofferdam at west side of river.

(NFO)BR07-002-391, C501 I-64 WBL Bridge over Rivanna River Deck Repairs and Latex Concrete Overlay

- Bridge closed to one lane with concrete barriers to facilitate latex concrete placement.
- Contractor plans to complete latex concrete placement and switch traffic to right lane Friday night.

(NFO)BR07-002-392, C501 I-64 EBL Bridge over Stockton Creek Deck Repairs and Latex Overlay

- Latex concrete placed on left lane of bridge deck.
- Work on project is suspended pending correction of deficiencies.

(NFO) 0064-002-794, N501 Guardrail Upgrade From Rte. 637 to Rte. 781

- Continuing guardrail upgrades on east and west bound I-64 from Rte. 637 to 781.
- Completion is possible prior to the July 4th holiday period.

SS7B-002-F009, P401 Asphalt Slurry Seal Schedule

- Contractor completed roads in Hollymead and Briarwood subdivisions this week.
- Contractor plans to begin work in Forrest Lake subdivision next week.

ST7B-002-F09-P401 Asphalt Surface Treatment Schedule

- Contractor began this week paving roads in the southern area moving towards the western area of Albemarle Co.

PM7B-002-F09, P401 Asphalt Plant Mix Schedule

- Completed scheduled areas of Rte. 810 and Rte. 20.

PLANNING, PERMITS AND LAND DEVELOPMENT

Land Development Items	Total This Month	Total This Fiscal Year
Special Use Permits and Rezoning Application Review	2	37
Site Plan Reviews for new Subdivisions	6	76
New Entrance Plan Reviews	0	54
Total Permits Processed	54	625
Inspection of new Subdivision Street conducted	27	259
Inspection of new entrance conducted	108	1256
Miles of Street Accepted in the State System	0	6.38

TRAFFIC ENGINEERING

Completed			
RTE	LOCATION	REQUEST	STATUS
Being reviewed			
RTE	LOCATION	REQUEST	STATUS
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted.
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Planned for installation this summer.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Planned for installation this summer.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Developing logistics for installation.
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Field modifications underway
Saint George Ave (Rt 1202)	Entire Route	Traffic calming	Preliminary review underway to determine if traffic calming is warranted.
Richmond Rd (Rt 250)	Between Peter Jefferson Parkway and Worrell Dr.	Request from ACPD to review the crossover due to the high accident rate	Under review
South Pantops Drive (Rt 1140)	Between Carriage Hill Apartments and Riverbend Drive	Request to review pedestrian accommodations meet the minimum ADA accessibility requirements	Under review
Irish Rd (Rt 6)	Esmont	Safety Review of intersections	Under review
Walnut Level Rd (Rt 668)	Intersection with CCC Road (Rt 756)	Safety Review	Under Review

MAINTENANCE WORK COMPLETED

- Patching on Routes 627 (Porters Rd), 656 (Georgetown), 1650 (Candlewyck), 674 (Sugar Ridge), 601 (Old Garth), 859 (Overlook) 745 (Poor Farm), 664 (Markwood), 871 (Brinnington), and 1484 (Vincennes).
- Graded and added stone on Routes 645 (Magnolia), 640 (Turkey Sag), 600 (Stoney Point Pass), 646 (Lovers Ln), 662 (Bleak House), 668 (Chapel Spring), 672 (Blufton), 611 (Jarman's Gap), 689 (Pounding Creek), 661 (Reas Ford), and 643 (Rio Mills). Asphalt removed from roadway - Routes 745 (Arrowhead Valley), 684 (Mint Springs), 627 (Frys Path), 718 (Murrays Ln), 712 (North Garden Ln), 697 (Sutherland), 795 (Blenheim), 793 (Serene Ln), 792 (Stump Town Ln), 717 (Secretarys Sand), 737 (Mountain Vista), 638 (Blacks Ln), 812 (Jim Lane Rd), 627 (Green Mountain), 714 (Riding Club), 711 (Burton), 712 (Coles Rolling), 760 (Red Hill School), 728 (Ed Jones), and 761 (Briery Creek).
- Cleared pipes and performed ditch work on Routes 1413 (Smithfield), 668 (Fox Mtn), 643 (Rio Mills), 1390 (Roslyn Ridge), 671 (Blufton), 602 (Old Garth), 1404 (Westminster), 1405 (Chaucer), 1406 (West Park), 1407 (Bennington), 810 (White Hall), 240 (Three Notched), 250 (Rockfish Gap), 698 (Hungrytown), 611 (Jarmans Gap), 736 (White Mtn), 683 (Shelton Mill), 684 (Mint Springs), and 680 (Browns Gap).
- Dust control applied on Routes 668 (Innisfree), and 756 (CCC Rd.)
- Tree cleanup on Routes 1496 (Oak Forest), 606 (Dickerson), 29 (Monacan Tr), 702 (Reservoir), 710 (Taylor's Gap), 689 (Burchs Creek), 708 (Dry Bridge), 637 (Dick Woods), 696 (Edge Valley), 635 (Craigs Store), 250 (Rockfish Gap), 787 (Gillums Ridge), 691 (Jarman's Gap), 810 (White Hall), 640 (Gilbert Station), 20 (Stoney Point Rd), 648 (Clarks Tract), 53 (Thomas Jefferson Pkwy), 231 (Gordonsville Rd), 795 (Presidents Rd), 712 (Plank Rd), 734 (Bishop Hill Rd), 729 (Buck Island Rd), 620 (Rolling Rd), and 618 (Martin Kings Rd).
- Trash pickup (including adopt-a highway pickups) on Routes 637 (Dick Woods Rd), 766 (Pea Ridge), 250 (Old Ivy), 654 (Barracks), and 671 (Davis Shop).
- Mowing Routes 606 (Dickerson), 649 (Airport), 660 (Reas Ford), 844 (Panorama), 654 (Barracks), 29 (Seminole), 250 (Ivy), 743 (Earlsville), 656 (Georgetown), 601 (Old Garth), 750 (Old Turnpike), 803 (Goodloe), 691 (Ortman), 692 (Plank), 682, (Shelton Mill), 240 (Three Notched), 680 (Browns Gap), 824 (Patterson Mill), 29 (Monacan Tr), 250 (Rockfish Gap), 738 (Morgantown), 751 (Brownsville), 6 (Irish Rd), 20 (Scottsville Rd), 631 (Old Lynchburg), 708 (Red Hill Rd), 29 (Monacan Tr Rd), 706 (Dudley Mtn Rd), 719 (Alberene Rd), 630 (Green Creek), 717 (Secretarys Sand Rd), 715 (Esmont Rd), 627 (Porters Rd), 800 (Schuyler Rd), 602 (Howardsville Trnpg), 626 (James River Rd), and 723 (Sharon Rd).

PLANNED MAINTENANCE WORK – JULY 2009

- Maintenance activities are continuing on various routes. They include:
 - Pavement patching
 - Machining gravel roads
 - Dust control
 - Mowing on secondary routes
 - Cleaning ditches from recent storms
 - Litter Pickup
 - Pipe Installations on Routes 672,601 and 698
 - Tree trimming and removal
 - Work on Rural Rustic Roads Rts722,668

MAINTENANCE BUDGET

