



CHARLOTTESVILLE RESIDENCY MONTHLY REPORT

AUGUST 5, 2009
MONTHLY MEETING

ALBEMARLE COUNTY BOS ACTION ITEMS

David Slutzky

- Hillsdale Safety Project – VDOT's review of the county's bid package is complete and approval has been given for the project to be awarded.
- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Rio and Berkmar Roads has begun. Conduits have been installed. The primary portion of this work will be completed when the Farmington signal upgrades are complete.

Ken Boyd

- Turn Lanes on Route 29 @ Boulders Road – The developer installing these lanes is currently working on punch list items to complete construction. Also, signal modifications will be necessary to accommodate the additional lane. Work should be completed in August.
- Traffic Signal at Route 20/250 – Signal technicians have made modifications to timing sequences at this location in an attempt to address peak hour and noon traffic. A purpose of recent adjustments has been to attempt to better coordinate this signal with the City signal at High Street with the goal of improving east bound traffic flow in the evening hours. Technicians plan to continue their efforts to optimize the functions of this signal as best possible considering lane capacity.

Dennis Rooker

- Four-Way Stop at Woodlands and Reas Ford Road (Routes 676/660) – Implementation of the new traffic pattern is complete. Albemarle Police Department has been providing assistance by patrolling the location to enforce the changes.
- Broomley Road Bridge – Buckingham Branch Railroad has scheduled deck repairs to this structure for the week of August 10, 2009. It will be necessary to close the bridge to traffic during this time. Notifications will be provided to the public using message boards and media outlets.
- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Hydraulic and Commonwealth Roads along with upgrades at Hydraulic and Georgetown Roads has begun. Conduits have been installed. The primary portion of this work will be completed when the Farmington signal upgrades are complete.

Ann Mallek

- Rural Rustic on Route 668/765, Walnut Level Road – Application of the tar and gravel surface for this project is complete. Plans are proceeding for installation of traffic calming measures.
- Drainage Improvements on Route 672, Blufton Road – Drainage work has been completed on this route.
- Drainage Issue on Route 789, Buck Road – VDOT staff is still awaiting return of a signed right-of-entry from the landowner whose permission is needed to make drainage repairs.

Sally Thomas

- Signal Upgrades on Route 29 @ Farmington – Work is ongoing for this project. Crews have completed foundation construction and are working on conduit installations. Work is expected to be completed by the end of August.

Lindsay Dorrier

- Rural Rustic on Route 722, Old Green Mountain Road – Application of the tar and gravel surface for this project is complete.

PRELIMINARY ENGINEERING

Albemarle County

• **Route 656 Georgetown Road, 0656-002-254, C501**

The public hearing package has been approved. Design staff is currently focused on maintenance of traffic plans and ways to minimize travel impacts to motorists. Traffic staff is also researching ways to provide lighting at crosswalks that would not impact the neighborhood in the same manner as normal street lighting.

• **Route 691 Jarman's Gap Road, 0691-002-258 P101, R201, C501**

Initial notifications to property owners of pending appraisals are ongoing. It is expected purchase offers will begin in the fall.

CONSTRUCTION

Active Construction Projects

0631-002-128, C502, B612, B613, B657 Grade, Drain, Asphalt, Utilities, Signals, Landscaping and Bridges

- Continue grading at north end of project.
- Continue storm drain.
- Continue sanitary sewer.
- Continue water lines.
- Excavating at north side abutment area of proposed Rte. 631 Bridge over Norfolk Southern Railroad.
- Continue substructure work on proposed pedestrian bridge.

0743-002-282, B658 Bridge and Approaches over North Fork of the Rivanna River

- Placed concrete for abutment footer at east side of river.
- Resumed excavation for drilled shafts.

(NFO)BR07-002-391, C501 I-64 WBL Bridge over Rivanna River Deck Repairs and Latex Overlay

- Project is complete awaiting final inspection.

(NFO)BR07-002-392, C501 I-64 EBL Bridge over Stockton Creek Deck Repairs and Latex Overlay

- Application of pavement markings remains to complete project.

PM7B-002-F09, P401 Asphalt Plant Mix Schedule

- Paving and pavement marking complete on scheduled areas of NBL Rte. 29 from Hydraulic Rd. to the Rivanna Bridge.

PLANNING, PERMITS AND LAND DEVELOPMENT

Land Development Items	Total This Month	Total This Fiscal Year
Special Use Permits and Rezoning Application Review	2	37
Site Plan Reviews for new Subdivisions	6	76
New Entrance Plan Reviews	0	54
Total Permits Processed	54	625
Inspection of new Subdivision Street conducted	27	259
Inspection of new entrance conducted	108	1256
Miles of Street Accepted in the State System	0	6.38

TRAFFIC ENGINEERING

Completed			
RTE	LOCATION	REQUEST	STATUS
Being reviewed			
RTE	LOCATION	REQUEST	STATUS
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted.
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Installation underway.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Planned for installation this summer.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Developing logistics for installation.
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Field modifications underway
Saint George Ave (Rt 1202)	Entire Route	Traffic calming	Preliminary Report being finalized. Physical Traffic Calming measures are not warranted.
Richmond Rd (Rt 250)	Between Peter Jefferson Parkway and Worrell Dr.	Request from ACPD to review the crossover due to the high accident rate	Under review
South Pantops Drive (Rt 1140)	Between Carriage Hill Apartments and Riverbend Drive	Request to review pedestrian accommodations meet the minimum ADA accessibility requirements	Improvements have been contracted and should be completed this month.
Irish Rd (Rt 6)	Esmont	Safety Review of intersections	Under review
Walnut Level Rd (Rt 668)	Intersection with CCC Road (Rt 756)	Safety Review	Under Review
Whippoorwill Rd. (Route 839)	Entire Route	Speed Study	Under Review

MAINTENANCE WORK COMPLETED

- Patching on Routes 717, (Secretarys Sand), 630 (Green Creek), 20 (Scottsville Rd), 1554 (Graemont), 696 (Scotts), 708 (Dry Bridge), 1403 (Berkmar), F177, 1630 (Langford Pl), 825 (Yancey Mill), and 1186 (Barclay Hill).
- Graded and added stone on Routes 723 (Sharon Rd), 722 (Old Green Mtn Rd), 617 (Rockfish River Rd), 735 (Mt Alto Rd), 724 (Lewiston Ford Rd), 703 (Pocket Ln), 805 (Henderson Ln), 699 (Boaz Rd), 697 (Sutherland Rd), 775 (Rabbit Valley Ln), 754 (Loving Rd), 767 (Rabbit Valley Rd), 718 (Murrays Ln), 760 (Red Hill School Rd), 711 (Burton Rd) 856 (Burton Ln), 712 (North Garden Ln), 717 (Old Sand Rd), 774 (Bear Creek Rd), 717 (Secretarys Sand Rd), 746 (Fosters Branch Rd), 762 (Rose Hill Church Ln), 747 (Preddy Creek Rd), 782 (Stribling), 689 (Pounding Creek), 682 (Gillums Ridge), 606 (Dickerson), 736 (White Mtn), 637 (Dick Woods), 708 (Poorhouse), 702 (Reservoir), 629 (Browns Gap), 624 (Headquarters), 678 (Fox

Ridge), 668 (Chapel Spring), 643 (Rio Mills), 671 (Bluften), 784 (Clark), 671 (Wesley Chapel) 821 (Bluften Mill), and 671 (Ballards Mill).

- Cleared pipes and performed ditch work on Routes 759 (Three Chopt Rd), 615 (Lindsay Rd), 1670 (Ashwood Blvd), 1535 (Ridgemont), 601 (Old Garth), 667 (Catterton), 668 (Chapel Spring), 810 (White Hall), 677 (Bloomfield), 684 (Patterson Mill), 736 (White Mtn), 250 (Rockfish Gap), 635 (Miller School), 708 (Poorhouse), 805 (Henderson Ln), 20 (Scottsville Rd), and 708 (Red Hill Rd).
- Dust control applied on Routes 762 (Rose Hill Church Ln), 865 (Bunker Hill Ln), 746 (Fosters Branch Rd), 671 (Ballards Mill), 629 (Browns Gap), 624 (Headquarters), 672 (Bluften), 766 (Pea Ridge), 829 (Horseshoe Bend), 682 (Gillums Ridge), and 688 (Midway).
- Tree cleanup on Routes 20 (Stoney Pt Rd), 631 (E Rio Rd), 1124 (Villaverde Ln), 1446 (Wild Flower Dr), 250 (Richmond Rd), 600 (Watts Passage), 665 (Buck Mtn), 618 (Martin Kings Rd), 620 (Rolling Rd), 6 (Irish Rd), 20 (Scottsville Rd), 602 (Howardsville Trnpke), and 708 (Secretarys Rd).
- Trash pickup (including adopt-a highway pickups) on Route 688 (Midway).
- Mowing Routes 652 (Old Brook Rd), 640 (Turkey Sag Rd), 648 (Clarks Tract), 610 (Lonesome Mtn Rd), 1117 (State Farm Blvd), 616 (Black Cat Rd), 731 (Keswick Rd), 769 (Rocky Hollow Rd), 710 (Taylor's Gap), 801/779 (Rock Branch), 810 (Blackwell Hollow), 675 (Lake Albemarle), 676 (Owensville), 839 (Whippoorwill Rd), 671 (Davis Shop), 665 (Buck Mtn), 601 (Free Union), 609 (Wesley Chapel), 614 (Garth), 726 (James River Rd), 627 (Carters Mountain Rd), 626 (Langhorne Rd), 618 (Jefferson Mill Rd), 737 (Mountain Vista Rd), and 727 (Blenheim Rd).

PLANNED MAINTENANCE WORK – AUGUST 2009

- Maintenance activities are continuing on various routes. They include:
 - Pavement patching
 - Machining gravel roads
 - Dust control
 - Mowing on primary and secondary routes
 - Cleaning ditches and pipes
 - Litter pickup on various routes
 - Tree trimming and removal various Routes
 - Finish work on Rural Rustic Road Route 722.
 - Road repair between VDOT bridges and tar and gravel on Route 745.
 - Remove loose surface treatment and tar and gravel bad areas on Route 769.
 - Rebuild slope with class II rip rap and shoulder with crusher run on Route 626,
 - Place class II rip rap at wing wall to correct erosion problem at the bridge on Route 691.
 - Replace cross pipe on Route 698.

MAINTENANCE BUDGET

