



Crozet Library - Parking

Scope:

- A parking lot for approx 66 vehicles as first phase of library development

Status: ON TIME: Y / ON BUDGET: Y

- Phased site plan under review

Major Milestones (Critical Path):

- receive more SP comments – Oct 15, 2010

Construction Start Date:

- Estimated – Dec 2010

Design Firm: Grimm + Parker / PHRA

Contractor: TBD



Appropriated Budget:	\$1,989,600
Future Budget:	not scheduled
Design Budget:	\$873,000
Construction Budget:	\$300,000
Contingency:	\$187,000
Encumbered:	\$363,525
Paid to Date:	\$1,122,191
	<u>In Budget</u>