

Belvedere Boulevard Bond Project - Phase 2

Weekly Update No. 2: July 29 – August 2

Work Completed

The following items have been completed:

Loring Run, Butler Drive, and Farrow Drive (East)

- Contractor has milled, spot demolished and patched the base asphalt.
- Most of the cracked or broken concrete curbs have been demolished and replaced.
- Sidewalk repairs and new sidewalk construction are in progress.

One-Week Look Ahead

Work on the following items is anticipated during this week:

Farrow Drive (East)

- Demolition/replacement of cracked or broken concrete curbs; sidewalk repair and construction (Monday – Wednesday)
- Construction of the pavement cross-drains and under-drains (Thursday – Friday)

Farrow Drive (West)

- Demolition/replacement of cracked or broken concrete curbs (Wednesday – Friday)
- Milling/spot demolition and replacement of base asphalt; sidewalk repair and construction (Thursday - Friday)

Cole Street (West) and Addison Drive

- Demolition/replacement of cracked or broken concrete curbs (Thursday – Friday)
- Milling/spot demolition and replacement of base asphalt; sidewalk repair and construction (Thursday - Friday)

Project Webpage

You can also check for project information and updates on the project webpage.

www.albemarle.org/belvedere