



Amato House Demolition

FACILITIES
DEVELOPMENT

Scope:

- Removal of underground storage tank.
- Historic evaluation of structure.
- Demolition of two structures on 1171 Crozet Avenue.

Status: ON TIME: Y / ON BUDGET: Y

Demolition Work Complete

Major Milestones (Critical Path):

Release final payment - \$1,135.00

Construction Start Date: 7/26/2010

Construction End Date: 9/24/2010

Contractor: United Wreckers & Excavators, Inc.



Appropriated Budget:	\$25,000
Design Budget:	\$0
Construction Budget:	\$14,885
Contingency:	\$2,000
Encumbered:	\$1,135
Paid to Date:	\$14,785
	In Budget