



Crozet Stormwater Project

Scope: Provide stormwater management through pipe and channel improvements and the construction of a stormwater wetland system to treat runoff from existing and future development in Downtown Crozet.

Design Consultant: Kimley-Horn & Associates

Contractor: N/A

Status: Finalizing 100% Plans. Acquiring drainage easements; 6 signatures needed, 0 signed. Smith Easement Agreement approved by Board.

Construction Start: March, 2011

Construction End: May, 2011



Appropriated Budget:	\$1,191,488
Grant Funding / Proffers:	(\$482,000)
Land Acquisition Budget:	\$295,121
Design Budget:	\$128,000
Construction Budget:	\$640,306
Contingency:	\$128,061
Encumbered:	\$16,372
Paid to Date:	\$406,749
	<hr/>
	In Budget