



CHARLOTTESVILLE RESIDENCY MONTHLY REPORT
MAY 6, 2009
MONTHLY MEETING

ALBEMARLE COUNTY BOS ACTION ITEMS

David Slutzky

- Sight Distance Issue, Route 743, Earlysville Road – a request to review the safety of a private entrance at 3000 Earlysville Road is under review.

Ken Boyd

- Traffic Calming in Ashcroft Subdivision - Implementation of traffic calming measures, including installation of a traffic circle on Lego Drive has been completed.
- Route 250 Pantops – Pavement markings and delineators have been installed along the center lane of Route 250 across Pantops. Some motorists have been attempted to use the center lane as a through lane which has caused safety issues. The measures taken were done to discourage this movement and allow police to ticket violators.

Dennis Rooker

- Broomley Road Bridge – VDOT and Buckingham Branch will be working together over the summer months to perform repairs to improve rideability of the deck surface.
- Concrete Repairs – Sidewalk repairs on Route 1460, Georgetown Green are nearing completion. Pedestrian curb cut at Georgetown/Hydraulic Road were scheduled to be completed the week of April 27th.

Ann Mallek

- Rural Rustic on Route 668/765, Walnut Level Road – Application of the tar and gravel surface for this project is expected in mid-May. Traffic calming measures will be installed during the summer after the surface has cured.

Sally Thomas

- Railroad Crossing Repairs – Buckingham Branch has completed crossing repairs on Route 1641, West Leigh Drive and Route 679, Grassmere Road. Work on Route 684, Lanetown Road is scheduled the week of May 11, 2009.

Lindsay Dorrier

- Rural Rustic on Route 722, Old Green Mountain Road – Application of the tar and gravel surface for this project is expected in late May.
- Bridge Repairs, Route 712, Plank Road – The timber deck structure located over Ammonett Branch was replaced with a concrete structure in early April. While the old structure was restricted to an 11 ton weight limit, the new structure will carry legal loads.

PRELIMINARY ENGINEERING

Albemarle County

- **Route 656 Georgetown Road, 0656-002-254, C501**
The public comment period following the public hearing ended April 3, 2009. Overall, feedback about the project design was very positive. Design modifications are being made to allow an additional crosswalk to serve Hessian Hills traffic. Additionally, all crosswalks will include pedestrian actuated signals.

- **Route 743 Advance Mills Bridge, 0743-002-282 P101, R201, C501, B658 (Permanent Replacement Project)** A pre-construction conference was held with the Fielders Choice, the contractor, on Friday, April 24, 2009. Project personnel advised at that time they intended to start mobilizing equipment the week of April 27, 2009. Initially, the plan is to start work by removing the smaller truss structure, which will take a couple of weeks. The next step will be to remove the larger truss which is estimated to take approximately a month.
- **Route 691 Jarman's Gap Road, 0691-002-258 P101, R201, C501**
Plans have been submitted to VDOT's Central Office for right of way acquisition approval. ROW approval is expected in mid-May.

CONSTRUCTION

Active Construction Projects

0631-002-128, C502, B612, B613, B657 Grade, Drain, Asphalt, Utilities, Signals, Landscaping and Bridges

- Contractor is continuing work on pier foundation and installing slope protection for proposed bridge over Meadow Creek.
- Contractor continues to bring in the borrow excavation to the project.
- Contractor continues excavating for the SWMP.
- Contractor plans to start box culvert installation next week.
- Contractor plans to begin jack and bore for waterline next week.
- Contractor plans to begin storm sewer with in two weeks.
- Project Risks: Failure of RWSA to execute permit with Norfolk Southern Railroad.

(NFO)BR07-002-391, C501 I-64 WBL Bridge over Rivanna River Deck Repairs and Latex Overlay

- Contractor plans to begin installing signs next week.

(NFO)BR07-002-392, C501 I-64 EBL Bridge over Stockton Creek Deck Repairs and Latex Overlay

- Contractor has mobilized to staging area and should complete sign installation early next week.

(NFO) 0064-002-794, N501 I-64 EBL Guardrail Upgrade from Rte. 637 to Rte. 781.

- Preconstruction held on April 20th. Contractor plans to start work on Monday.

(NFO) 0743-002-282, B658 Advance Mills Bridge Replacement.

- Preconstruction held on April 24th. Contractor plans to begin work on May 4th.

SS7B-002-F009, P401 Asphalt Slurry Seal Schedule

- Contractor plans to begin work in June.

PLANNING, PERMITS AND LAND DEVELOPMENT

Land Development Items	Total This Month	Total This Fiscal Year
Special Use Permits and Rezoning Application Review	0	34
Site Plan Reviews for new Subdivisions	6	68
New Entrance Plan Reviews	1	43
Total Permits Processed	59	525
Inspection of new Subdivision Street conducted	24	197
Inspection of new entrance conducted	123	1041
Miles of Street Accepted in the State System	0	5.86

TRAFFIC ENGINEERING

Completed			
RTE	LOCATION	REQUEST	STATUS
Richmond Rd (Rt 250)	Pantops	Two way left turn lane (Safety, access and pavement marking review)	Modifications complete.
Old Ballard Rd (Rt 677)	Entire route	Speed study	Review determined the posted 35 mph speed limit to be appropriate. Additional curve warning signs are being added to make spot improvement.
Greentree Park Rd (Rt 1490)	Greentree Park Rd cul-de-sac	Parking review	Sign installation scheduled
Being reviewed			
RTE	LOCATION	REQUEST	STATUS
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted.
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Installation plans being developed, utilizing the Regional Signal Contract.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Installation plans being developed, utilizing the Regional Signal Contract.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Developing logistics for installation.
Scottsville Rd (Rt 20)	I-64 to Scottsville	Corridor safety study	Field review underway.
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Field modifications underway
Saint George Ave (Rt 1202)	Entire Route	Traffic calming	Preliminary review underway to determine if traffic calming is warranted.
Richmond Rd (Rt 250)	Between Peter Jefferson Parkway and Worrell Dr.	Request from ACPD to review the crossover due to the high accident rate	Under review

MAINTENANCE WORK COMPLETED

- Patching operations performed on Routes. 1025 (Ipswich Pl), 657 (Lamb Rd), 1641 (West Leigh Dr) at RR crossing, 692 (Plank Rd). 1015 (Ivy Farm Rd), 606 (Dickerson), 671 (Millington), 614 (Garth), 601 (Old Garth), 250/29 Bypass, F-178 (Golden Eagle Drive), 693 (Burnt Mtn Rd), 691 (Ortman Rd), 240 (Three Notch'd Rd), 769 (Rocky Hollow Rd), 747 (Preddy Creek Rd), 731 (Keswick Rd), 600 (Stoney Point Pass), 795 (Presidents Rd), 618 (Jefferson Mill Rd), 856 (Burton Ln), 20 (Scottsville Rd), 708 (Secretarys Rd), 712 (Plank Rd), 723 (Sharon Rd), 717 (Secretarys Sand Rd), 716 (Forsyth Rd), 767 (Rabbit Valley Rd), 655 (Christmas Hill Ln), 737 (Mountain Vista Rd), 704 (Fortune Ln), 627 (Carters Mtn Rd), 727 (Blenhiem Rd), 631 (Old Lynchburg Rd), and 625 (Hatton Ferry Rd).
- Graded and added stone on Routes 678 (Fox Ridge), 606 (Dickerson), 673 (BreakHeart), 672 (Via Ln), 629 (Brown's Gap), 764 (Link Evans), 671 (Wesley Chapel), 821 (Bluffton Mill), 674 (Clark Rd), 776 (Buck Mtn. Rd), 829 (Horseshoe Bend), 636 (Batesville Rd), 814 (Drovers Lane),

- 736 (White Mtn Rd), 682 (Broad Axe), 689 (Burchs Creek Rd), 637 (Dickwoods Rd), 758 (Smith Rd), 694 (Miller Lake Rd), 684 (Mint Springs Rd), 611 (Jarmans Gap Rd), 769 (Rocky Hollow Rd), 747 (Preddy Creek Rd), 784 (Burnt Mill Rd), 731 (Keswick Rd), 600 (Stoney Point Pass), 617 (Rockfish River Rd), 630 (Green Creek Rd), 723 (Sharon Rd), 722 (Old Green Mtn. Rd), 712 North Garden Ln, 735 (Mt. Alto Rd), 760 (Redhill School Rd), 717 (Secretarys Sand Rd), 633 (Covegarden Rd), 713 (Glendower Rd), 704 (Fortune Ln), 712 (Coles Rolling Rd), 761 (Briery Creek Rd), 795 (Blenhiem Rd), 627 (Fry's Path), 774 (Bear Creek Rd), 630 (Green Creek Rd), 711 (Burton Rd), 631 (Appleberry Mtn Rd), 627 (Green Mtn Rd), and 725 (Dawsons Mill Rd).
- Cleared pipes and ditch work on Routes 1412 (Bennington), 1430 (Solomon), 1413 (Smithfield Rd), 824 (Patterson Mill Lane), 668 (Fox Mtn), 1409 (Woodstock), 1410 (Guilford Ln), 1411 (Inglewood Dr), 637 (Dickwoods Rd), 681 (Ragged Mtn Rd), 682 (Broad Axe Rd), 688 (Midway Rd), 747 (Preddy Creek Rd), 621 (Wolf Trap Rd), 819 (Judge Ln), 785 (Pritchett Ln), 769 (Rocky Hollow Rd), 831 (Tompkins Dr), 1505 (Terrybrook Dr), 641 (Burnley Station Rd), 600 (Stoney Point Pass), 746 (Fosters Branch Rd), 830 (Colonial Dr), 722 (Old Green Mtn Rd), 713 (Glendower Rd), 20 (Scottsville Rd), 708 (Redhill Rd), 631 (Old Lynchburg Rd), 715 (Chestnut Grove Rd), and 627 (Green Mtn Rd).
 - Dust Control applied on Routes 606 (Dickerson), 629 (Brown's Gap), 668 (Chapel Spring Ln), 643 (Rio Mills), 829 (Horseshoe Bend), 674 (Clark), 678 (Fox Ridge/Decca), 671 (Wesley Chapel), 612 (Hammocks Gap Rd), 784 (Burnt Mill Rd), and 747 (Preddy Creek Rd).
 - Tree cleanup on Routes 708 (Secretarys Rd), 633 (Cove Garden Rd), 627 (Porters Rd), 717 (Secretarys Sand Rd), 824 (Patterson Mill Ln), 689 (Burchs Creek Rd), 687 (Shiffletts Mill Rd).and 614 (Sugar Hollow).
 - Trash pickup to include adopt-a highway pickups on Routes 665 (Millington), 671 (Davis Shop), 668 (Fox Mtn), 675 (Lake Albemarle), 614 (Garth Rd), 689 (Burchs Creek Rd), 692 (Plank Rd), 29 250 (Ivy Rd), 654 (Barracks Rd), 601 (Free Union Rd), F-174 (Green Hill Lane), 635 (Miller School Rd), 634 (Spring Valley Rd), 29 (Monacan Trail Rd), 774 (Bear Creek Rd), 632 (Faber Rd), 627 (Carters Mountain Rd), 795 (Presidents Rd), 6 (Irish Rd), 717 (Secretarys Sand Rd), 708 (Redhill Rd), 712 (Plank Rd), 792 (Stump Town Ln) and, 715 (Esmont Rd).
 - Cleaned bridge decks on Routes 689 (Burchs Creek Rd), 680 (Browns Gap Trnpke), 637 (Dickwoods Rd), 683 (Shelton Mill Rd), 635 (Craigs Store Rd), 636 (Batesville Rd), 824 (Patterson Mill Ln), 693 (2 bridges Stillhouse Creek Rd), and 745 (5 bridges Arrowhead Valley Rd).
 - Traffic control for Bridge Inspection I64 Afton Mtn. and F182 (Castle Bridge).
 - Rural Rustic Road work on Route 722 (Old Green Mtn Rd).
 - Traffic Control for Foxfield Races.
 - Assisting Railroad with work on railroad crossing Route 679 (Grassmere Road).

PLANNED MAINTENANCE WORK – MAY 2009

- Maintenance activities are continuing on various routes. They include:
 - Pavement patching
 - Machining gravel roads
 - Mowing primary Routes
 - Cleaning drop inlets and storm drains
 - Tree trimming and removal

MAINTENANCE BUDGET

