



**CHARLOTTESVILLE RESIDENCY MONTHLY REPORT**  
**JUNE 3, 2009**  
**MONTHLY MEETING**

**ALBEMARLE COUNTY BOS ACTION ITEMS**

**David Slutzky**

- Signal Modifications on Route 29– VDOT Traffic Engineering crews have been performing signal equipment upgrades at various locations along the Route 29 corridor. These have included intersections at Rio Road, Branchlands Blvd, and Hydraulic Road. Work is being done at night to minimize traffic impacts.

**Ken Boyd**

- Four Way Stop at Ashwood Blvd and Powell Creek Drive (Routes 1670/1521) – The Forest Lakes Homeowners Association has requested that VDOT investigate the possibility of installing a four way stop at this intersection along with crosswalks to accommodate pedestrian traffic. A study will be performed to determine if this is possible.

**Dennis Rooker**

- Four Way Stop at Woodlands and Reas Ford Road (Routes 676/660) – Implementation plans are still under development to install the four way stop at this location. Currently, work is planned for the first week of July. Advanced public notification, including on site message boards will be in place prior to changes being made.

**Ann Mallek**

- Rural Rustic on Route 668/765, Walnut Level Road – Application of the tar and gravel surface for this project has been delayed due to weather. Work will be performed as soon as weather conditions allow. Traffic calming measures will be installed during the summer after the surface has cured.
- Intersection of Reas Ford and Earlysville Road (Routes 660/743) – A safety review of this location by VDOT's Traffic Engineering Staff has been requested.

**Sally Thomas**

- Signal Upgrades on Route 29 @ Farmington – A work plan is being developed to perform upgrades to the signal at this location during the upcoming summer months. The cable support system at this location is aging and for safety reasons, is needing replacement. It will be replaced with the pole and mast arm supports being commonly used in today's installations. Work will be performed in a manner to minimize traffic impacts.

**Lindsay Dorrier**

- Rural Rustic on Route 722, Old Green Mountain Road – Application of the tar and gravel surface for this project has been delayed due to weather. Work will be performed as soon as weather conditions allow.

**PRELIMINARY ENGINEERING**

**Albemarle County**

- **Route 656 Georgetown Road, 0656-002-254, C501**  
Design staff has submitted the public hearing package to VDOT's Central Office for review and approval.
- **Route 691 Jarman's Gap Road, 0691-002-258 P101, R201, C501**  
Plans have been submitted to VDOT's Central Office for right of way acquisition and are awaiting approval.

**CONSTRUCTION**

*Active Construction Projects*

0631-002-128, C502, B612, B613, B657 Grade, Drain, Asphalt, Utilities, Signals, Landscaping and Bridges

- Continuing work on substructure and completing slope protection for proposed bridge over Meadow Creek.
- Continuing borrow excavation.
- Completing box culvert installation.
- Completing jack and bore for waterline.
- Continuing storm sewer.

(NFO)BR07-002-391, C501 I-64 WBL Bridge over Rivanna River Deck Repairs and Latex Overlay

- Completed shoulder rehabilitation and widening.
- Completed deck milling.
- Continuing deck patching.

(NFO)BR07-002-392, C501 I-64 EBL Bridge over Stockton Creek Deck Repairs and Latex Overlay

- Completed shoulder rehabilitation and widening.
- Completed deck milling.
- Scheduled to reduce traffic to single lane using concrete barriers beginning on Tuesday, June 2<sup>nd</sup> at 12:00 noon.

(NFO) 0064-002-794, N501 I-64 EBL Guardrail Upgrade from Rte. 637 to Rte. 781.

- Continuing guardrail upgrades on east and west bound I-64 from Rte. 637 to 781.

(NFO) 0743-002-282, B658 Advance Mills Bridge Replacement.

- Complete dismantling existing bridge.

SS7B-002-F009, P401 Asphalt Slurry Seal Schedule

- Contractor plans to begin work in June

**PLANNING, PERMITS AND LAND DEVELOPMENT**

Land Development Items	Total This Month	Total This Fiscal Year
Special Use Permits and Rezoning Application Review	1	35
Site Plan Reviews for new Subdivisions	2	70
New Entrance Plan Reviews	11	54
Total Permits Processed	46	571
Inspection of new Subdivision Street conducted	35	232
Inspection of new entrance conducted	107	1148
Miles of Street Accepted in the State System	.52	6.38

### TRAFFIC ENGINEERING

<b>Completed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Scottsville Rd (Rt 20)	I-64 to Scottsville	Corridor safety study	Study completed. Developing plans for implementation
<b>Being reviewed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted.
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Planned for installation this summer.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Planned for installation this summer.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Developing logistics for installation.
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Field modifications underway
Saint George Ave (Rt 1202)	Entire Route	Traffic calming	Preliminary review underway to determine if traffic calming is warranted.
Richmond Rd (Rt 250)	Between Peter Jefferson Parkway and Worrell Dr.	Request from ACPD to review the crossover due to the high accident rate	Under review

### MAINTENANCE WORK COMPLETED

- Patching on Routes. 795 (Presidents Rd.), 29 (Seminole Trail), 677 (Old Ballard), 791 (Wyant Ln), 631 (Rio Rd), 1744 (Mollifield Ln). 679 (Grassmere Rd RR), and ADS Pipe Project on 684 (Half Mile Branch).
- Graded and added stone on Routes 630 (Greene Creek Rd), 617 (Rockfish River Rd), 735 (Mt. Alto Rd), 760 (Redhill School Rd), 717 (Secretarys Sand Rd), 633 (Covegarden Rd), 761 (Briery Creek Rd), 774 (Bear Crk. Rd), 728 (Ed Jones Rd), 778 (Johnsons Rd), 725 (Dawson Mill Rd), 721 (Old Dominion Rd), 718 (Murrays Ln), 767 (Rabbit Valley Rd), 733 (Campbell Farm Ln), 640 (Gilbert Station Rd), 688 (Midway), 671 (Ballards Mill), 672 (Blufton), 606 (Dickerson), 689 (Burchs Creek), 824 (Patterson Mill), 691 (Castle Rock), 782 (Stribling Ave Ext.), 600 (Stoney Point Pass), 784 (Burnt Mill Rd), 711 (Burton Rd), 631 (Appleberry Mtn Rd), 627 (Green Mtn Rd), and 725 (Dawsons Mill Rd).
- Cleared pipes and performed ditch work on Routes. 712 (Coles Rolling Rd), 708 (Redhill Rd), 631 (Old Lynchburg Rd), 715 (Esmont Rd), 626 (James River Rd), 678 (Ridge Rd), 824 (Patterson Mill), 637 (Dickwoods), 29 (Seminole Trail), 614 (Sugar Hollow), 688 (Midway), 684 (Half Mile Branch), 1206 (Orchard Dr), 683 (Shelton Mill), 631 (Rio Rd), 615 (Lindsay Rd), 744 (Hacktown Rd), 731 (Keswick Rd), 1484 (Vincennes Rd), 600 (Stoney Point Pass), 53 (Thomas Jefferson Pkwy), 640 (Gilbert Station Rd), and 641 (Burnley Station Rd).
- Dust Control applied on Routes 784 (Burnt Mill Rd), 731 (Keswick Rd), and 865 (Bunker Hill Ln).

- Tree cleanup on Routes 708 (Secretarys Rd), 633 (Cove Garden Rd), 627 (Porters Rd), 717 (Secretarys Sand Rd), 824 (Patterson Mill Ln), 689 (Burchs Creek Rd), 687 (Shiffletts Mill Rd), 614 (Sugar Hollow), 601 (Garth Road), 665 (Buck Mtn), 677 (Bloomfield), 691 (Ortman), 29/250 Bypass, 687 (Shifflett's Mill), 601 (Free Union Rd), and 660 (Reasford).
- Trash pickup to include adopt-a highway pickups on Routes 632 (Faber Rd), 627 (Carters Mountain Rd), 795 (Presidents Rd), 6 (Irish Rd), 717 (Secretarys Sand Rd), Rte. 250 Rockfish Gap, Rte. 250 Ivy Road, 708 (Redhill Rd), 712 (Plank Rd), 792 (Stump Town Ln) and, 715 (Esmont Rd).
- Mowing primary roads in Albemarle County on Routes 29 and 250 and addressing sight distance issues on various secondary routes.

**PLANNED MAINTENANCE WORK – JUNE 2009**

- Maintenance activities are continuing on various routes. They include:
  - Pavement patching
  - Machining gravel roads
  - Dust control
  - Mowing on primary and secondary routes
  - Cleaning drop inlets and storm drains
  - Tree trimming and removal

**MAINTENANCE BUDGET**

