



## CHARLOTTESVILLE RESIDENCY MONTHLY REPORT

OCTOBER 7, 2009  
MONTHLY MEETING

---

### ALBEMARLE COUNTY BOS ACTION ITEMS

#### **David Slutzky**

- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Rio and Berkmar Roads has been delayed due to discovery of a structural problem with the signal pole on the southwestern quadrant. This issue has resulted in the need to replace the foundation and pole. The pedestrian installations will be completed as part of the repairs. This work is expected to be completed in late October.

#### **Ken Boyd**

- Pedestrian Safety at Ashwood Blvd & Powell Creek Drive – A safety study has been conducted at the intersection. The results indicate a four-way stop is not warranted. Pedestrian warning signs will be installed on Ashwood Blvd. in advance of the intersection. A crosswalk would be a possible option if a trail were constructed along Thornridge Way to ensure ADA compliance.
- Lego Drive Traffic Calming – Installation of traffic calming measures on this road in Ashcroft Subdivision is complete.

#### **Dennis Rooker**

- Pedestrian Safety at Albemarle High School - A review of the intersections of Lambs Road, Hydraulic Road, and Whitewood Road is ongoing. Initial recommendations include the installation of a “countdown” system to indicate crossing time and additional signing to warn motorists making right turns to yield to pedestrians. Additionally, timing adjustments have been made to provide more crossing time for those crossing Hydraulic Road. A field visit with concerned citizens at the site is being planned.
- Pedestrian Signal Installations – Installation of pedestrian signal heads at the intersections of Hydraulic and Commonwealth Roads is substantially complete. Activation is expected in early October.

#### **Ann Mallek**

- Intersection Safety at Earlysville Road and Reas Ford Road – A review of this intersection has been completed with a recommendation to install a “stop ahead” pavement message with rumble strips on Reas Ford Road.
- Route 250 Safety Study @ Cory Farms – A preliminary review of this stretch of Route 250 in the vicinity of the Cory Farms Subdivision and new commercial developments is underway.
- Sugar Hollow Bridge (Route 614) – Work to rehabilitate the timber decked structure is underway. Crews have begun substructure work that will allow a slight adjustment to the entry and exit on each approach. Work to replace the deck is expected to begin October 19<sup>th</sup>. It is necessary to make adjustments to the piers and abutments that will accommodate new steel beams that will allow the new superstructure to carry a legal load. The bridge will be closed to traffic for approximate five (5) weeks. The detour will be Sugar Ridge and Break Heart Roads (Route 674).

#### **Sally Thomas**

- Safety Review on Owensville Road - A request for a safety study on this route has been requested.

**Lindsay Dorrier**

- Route 726, James River Road - “Narrow road” signs have been installed at a location approximately three miles from Scottsville.

**PRELIMINARY ENGINEERING**

**Albemarle County**

- **Route 656 Georgetown Road, 0656-002-254, C501**  
The public hearing package has been approved. Design staff is currently focused on maintenance of traffic plans and ways to minimize travel impacts to motorists. VDOT is reviewing feedback from the County on these plans along with proposed lighting alternatives.
- **Route 691 Jarmans Gap Road, 0691-002-258 P101, R201, C501**  
The right-of-way phase for this project remains ongoing.

**CONSTRUCTION**

*Active Construction Projects*

0631-002-128, C502, B612, B613, B657 Grade, Drain, Asphalt, Utilities, Signals, Landscaping and Bridges

- Grading work and storm drain installation continues.
- Structure excavation, forming and placing concrete remains ongoing for the substructure of the proposed Bridge over Norfolk Southern RR Phase 1 along with substructure work on proposed Bridge over Meadow Creek.

0743-002-282, B658 Bridge and Approaches over North Fork of the Rivanna River

- Place fill at approaches and place rip rap at abutments.
- Form, place steel and concrete for pier cap.
- Assemble prefabricated steel truss superstructure.

(NFO)PM7P-002-F09, P401 Asphalt Plant Mix Schedule (ARRA Funding)

- NBL Rte. 29 from Rte. 760 to FR 178 is expected to be completed by the middle of the first week in October. The contractor will then proceed to Rte. 53 from Rte. 20 to 1.5 miles east. It is anticipated all work will be completed mid-October.

**PLANNING, PERMITS AND LAND DEVELOPMENT**

<b>Land Development Items</b>	<b>Total This Month</b>	<b>Total This Fiscal Year</b>
Special Use Permits and Rezoning Application Review	4	4
Site Plan Reviews for new Subdivisions	8	9
New Entrance Plan Reviews	4	6
Total Permits Processed	38	96
Inspection of new Subdivision Street conducted	29	51
Inspection of new entrance conducted	98	225
Miles of Street Accepted in the State System	0.00	.62

### TRAFFIC ENGINEERING

<b>Completed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Irish Rd (Rt 6)	Rt 20 to Nelson County line	Safety review	Field modifications complete
Walnut Level Rd (Rt 668)	Intersection with CCC Road (Rt 756)	Safety review	Rt 668 speed limit posted as 35 mph.
<b>Being reviewed</b>			
<b>RTE</b>	<b>LOCATION</b>	<b>REQUEST</b>	<b>STATUS</b>
Intersection of Rio and Hydraulic	Rt 631/743	Pedestrian study	Field modifications being drafted.
Intersection of Hydraulic & Commonwealth	Rts 743/1315	Pedestrian study	Installation underway.
Intersection of Rio & Berkmar	Rts 631/1403	Pedestrian study	Planned for installation this summer.
Intersection of Hydraulic & Lambs	Rts 743/667	Pedestrian study	Developing logistics for installation.
Richmond Rd (Rt 250)	Between Peter Jefferson Parkway and Worrell Dr.	Request from ACPD to review the crossover due to the high accident rate	Under review
Irish Rd (Rt 6)	Esmont	Safety review of Intersections	Under review
Whippoorwill Rd. (Route 839)	Entire Route	Speed study	Under review
Dunlora Drive (Rt 1177)	Entire Route	Traffic calming	Preliminary review underway to determine eligibility.
Ivy Road (Rt 250)	Between Crozet Ave. and Three Notchd Road	Speed study	Under review
Ashwood Blvd. (Rt 1670)	Intersection with Powell Creek Dr. (Rt 1521)	Pedestrian study	Under review
Hydraulic Rd. (Rt 743)	Intersection with Lambs Ln (Rt 657)	Pedestrian study – Crosswalk Timing	Under review
Park Ridge Dr. (Rt 1250)	Intersection with Stonegate Ln (Rt 1258)	Multi-way stop	Under review

### MAINTENANCE WORK COMPLETED

- Patching after ADC Pipe replacements on Routes 635 (Craig Store Rd), 713 (Dyers Mill Ln), 795 (Blenheim Rd), 712 (North Garden Ln), and 723 (Chestnut Grove Rd).
- Cleared pipes and performed ditch work on Routes 674 (Sugar Ridge), 614 (Garth Rd), 658 (Barracks Farm), 29 (Seminole Tr), 743 (Woodlands), 250 (Ivy Rd), 673 (Breakheart), 674 (Sugar Ridge), 614 (Garth Rd), 623 (Snow Hill Ln), 640 (Turkey Sag Rd), 759 (Three Chopt Rd), 616 (Black Cat Rd), 600 (Stony Point Pass), and 641 (Burnley Station Rd).
- Tree cleanup on Routes 53 (Thomas Jefferson Pkwy) and 231 (Gordonsville Rd); day lighting signs on Routes 743 (Earlsville Rd), 1403 (Berkmar), and 665 (Buck Mtn); tree removal on

Routes 676 (Woodlands), 675 (Lake Albemarle), 691 (Ortmand Rd), 692 (Plank Rd), and 602 (Howardsville Tpke).

- Mowing Routes 643 (Polo Grounds Rd), 644 (Burnley Rd), 600 (Stony Pt Pass), 649 (Proffit Rd), 641 (Burnley Station Rd), 640 (Gilbert Station Rd), 231 (Gordonsville Rd), 616 (Black Cat & Union Mills Rds), 53 (Thomas Jefferson Pkwy), 729 (N. Milton Rd), 22 (Louisa Rd), 1444 (Ricky Rd), 1472 (Old Forge Rd), 676 (Woodlands), 606 (Dickerson), 631 (Rio West), 657 (Lambs Rd), 743 (Earlsville Rd), 656 (Georgetown Rd), 1430 (Solomon Rd), 680 (Browns Gap), 691 (Jarmans Gap), 635 (Miller School), 654 (Barracks Rd), 815 (Bellair Ln), 634 (Spring Valley Rd), 702 (Reservoir Rd), 782 (Stribling Ave), 810 (Crozet Ave), 692 (Plank Rd), 818 (Locust Hollow Rd), 633 (Heards Mtn. Rd), 698 (Hungrytown Rd), 748 (Broken Sun Rd), 250 (Ivy Rd and Rockfish Gap Tpke), 745 (Poorhouse Rd), 745 (Arrowhead Valley Rd), 601 (Garth), 6 (Irish Rd), 630 (Green Creek Rd), 721 (Old Dominion Rd), 717 (Old Sand Rd), 717 (Secretarys Sand Rd), 670 (Damon Rd), 712 (Plank Rd), 692 (Plank Rd), 813 (Starlight Rd), 856 (Burton Ln), 712 (North Garden Ln), 711 (Burton Rd), 1168 (Shady Grove Ct), 1169 (Homestead Ln), 760 (Red Hill School Rd), 767 (Rabbit Valley Rd), 774 (Bear Creek Rd), 697 (Sutherland Rd), 633 (Cove Garden Rd), 699 (Boaz Rd), 719 (Alberene Rd), 715 (Esmont Rd), 627 (Porters Rd), 753 (Paces Store Rd), 631 (Appleberry Mtn Rd), 708 (Red Hill Rd), 723 (Chestnut Grove Rd), 723 (Sharon Rd), and 692 (Plank Rd).
- Grading, machining and adding stone to gravel roads on Routes 640 (Gilbert Station Rd), 746 (Fosters Branch Rd), 611 (Jarmans Gap), 671 (Wesley Chapel), 685 (Barracks Farm), 668 (Fox Mtn), 673 (Breakheart), 643 (Rio Mills), 606 (Dickerson), 698 (Hungrytown Rd), 748 (Broken Sun Rd), 634 (Spring Valley Rd), 787 (Gillums Ridge), 824 (Patterson Mill), 636 (Batesville Rd), 637 (Dick Woods Rd), and 633 (Heards Mtn. Rd).
- Sidewalk cleaning on Routes 1427 (Hillsdale Dr), 250 (Richmond Rd), and 20 (Stony Pt Rd).
- Dust control Routes 250 (Rockfish Gap), 636 (Batesville Rd), 637 (Dickwoods Rd), and 787 (Gillums Ridge Rd).
- Dead animal pick up on all routes
- Bridge work Route 614 (Sugar Hollow Road).
- Repair hole Route 678 (Owensville Road).
- Traffic control for UVA football games.

#### **PLANNED MAINTENANCE WORK – NOVEMBER 2009**

- Maintenance activities are continuing on various routes. They include:
  - Pavement patching.
  - Machining gravel roads.
  - Dust control.
  - Mowing on secondary routes.
  - Cleaning ditches and pipes.
  - Litter pickup on various routes.
  - Tree trimming and removal various routes.
  - Repair surface treatment and tar and gravel in failed areas on Route 723 Chestnut Grove Road.
  - Install Pipes Routes 611 (Jarmans Gap Road) and 673 (Slam Gate Road).
  - Patrol and maintain Interstate I 64 as required
  - Place class II rip rap at wing wall to correct erosion problem at the bridge on Route 691, Wyant Lane.
  - Replace cross pipe Route 20, Valley Street.

## MAINTENANCE BUDGET

